EXTENSION OF TIME PROPOSAL

1	Name of work	Providing and fixing play equipments to parks in ward no:04 Yelahanka Division
2	Amount of work portion	
3	Estimated Cost	Rs 25.00 lakhs
4	Name of Contractor	C R Aravindkumar
5	Agreement no	No:76/2019-20, dt:16/07/2019
6	No and date under which work order issued	No:73/2019-20, dt:09/07/2019
7	Time limit rriginally fixed for completion	90 days.
8	Date of application by the contractor for granting	Dt, 14|10|2019
9	Date of receipt of application in the Sub Division office	Dt, 14|10|2019
10	Extension granted if any	
	I	
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	providing children play Equipments, playground Round equipments. Giants Wheel equipments
12	Work carried out during 1st extension	

13	Work carries out during 2nd extension	
14	Time now applied for	119 days
15	Date of recommanding time 2nd extension	
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of work remaining work	Providing Batarice and fixing Balance Ply Equipments.
18	Probable time required for completion of remaining work	119 days.
19	Cost work charged establishment charged on the work after the expairy original period	
20	Weather notice as per clause of contract has been issued	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	
21	Remarks of the EE and the daily rate of penalty proposed	Impose Penalty @ Rs 30/- day.

Ramarengeerah.
Assistant Engineer

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Executive Engineer
Yelahanka Division, Bangalore-64
ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ